COMPLETION REPORT

1	Name of the work	Improvements & Construction of CC road & drain at Krishne gowda Layout Ragavendra Nursing home back side 1st, 2nd & 3rd cross road in Dasarahalli Ward No. 15
2	Sanctioned Estimate No. & Date	E.E/DD/TS.88/14-15 29.10.14
3	Head of Account which is chargeable	P.C 1771
4	Instrument Order NO. & Date	
5	Name Of Contractor	Sri. K. Madava Reddy, No. 900, Bagalagunte, Muneshwara Layout, Bangalore.
6 a	Time Stipulated for Completion of work	90 day
b	Delay in Exculpation of Work	
7	Measurement recorded in	M/192 page 102 to 108
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	H.M. Parameswarappa
10	a) Asst. Eng/junior Eng	H.M Parameswarappa
	b) Asst. Exe Engineer	Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
	1926574	—	758=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಬಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು